

Greater Dalton MPO

201 South Hamilton Street, Dalton, GA 30720 (706) 876-2592

Public Hearing: February 1, 2024 – Joint Committee Meeting Minutes

Location: 1999 Riverbend Drive, Dalton, Georgia

Call to Order: 10:01 A.M.

Adjournment: 10:28 A.M.

I. Meeting Minutes December 7, 2023

Action Item: Approve meeting minutes from December 7, 2023 meeting.
 Approved: Mayor Tom Dickson made a motion to approve the draft amendments. Mayor Ken Gowin seconded the motion. The amendments passed on a 7-0 vote.

II. Presentations

Presenter: GDOT District 6 – Office of Planning

Discussion: Preliminary Engineering

0019643_ Whitfield_ SR 2 @ SR 201 Roundabout_ Project in scoping phase_ Looking to have concept approved by May of 2024.

(No shanges from last Month)

(No changes from last Month)

M006387_ Fannin, Gilmer, Whitfield_ Maintenance Project/ Bridge Preservation scheduled to let 8-18-2023_ the work for Whitfield County involves (Walnut Ave/SR 52 East Bound Lanes over Coahulla Creek)

- 1. polymer overlay
- 2. replacing bridge joints
- 3. Tightening all loose anchor bolts on Walnut Ave/SR 52 East Bound Lanes over Coahulla Creek.

On Schedule (No changes from last Month)

M006202_ Catoosa, Floyd, Whitfield_ Maintenance Project/ Bridge Preservation scheduled to let 11/17/2023_ the work for Whitfield County involves

- 1. polymer overlay
- 2. replacing bridge joints
- 3. Tightening all loose anchor bolts on

Locations SR 286 OVER SMITHEY BRANCH US 41/SR 3 OVER CR 307-CSX RR

On Schedule (No changes from last Month)

0019241_ Whitfield_ <u>Off System Safety Improvements replacing</u> <u>pavement markings 8.82 total miles @ 4 locations _ scheduled let</u> date is 3/15/2024_ locations are as follows

- 1. Dug Gap Battle Rd starting at Battlefield Park Dr. and continuing just past W. Bridge Rd
- 2. South Tibbs Rd. beginning at Walnut Avenue and continuing Shugart/Tibbs Rd Split.
- 3. Abutment Rd. beginning at the S. Dalton Bypass and continuing to East Morris Street
- 4. North Glenwood Ave beginning at E Cuyler Street and continuing the N. Dalton Bypass

On Schedule (No changes from last Month)

0013693_ Catoosa, Murray, Whitfield_ <u>Pedestrian Upgrades @ 17</u> <u>Locations_ Scheduled Let is 7/15/2024_</u> 12 of the 17 Locations are in Whitfield or Murray County: **Next Milestone is FFPR - on schedule for 12/14/2023**

Not on Schedule for Baseline, missed ROW Authorization. Will authorize ROW in August 2023, PCE approved June 2, 2023, 2nd UTL submission made July 7, 2023 WHITFIELD County

- 1. SR 3 Conn/S. Bypass at Dug Gap Rd.
- 2. SR 3 Conn/S. Bypass at I-75 NB Exit 328
- 3. SR 3 Conn/S. Bypass at I-75 SB Exit 328
- 4. SR 3 Conn/S. Bypass at Lower Dug Gap Rd.
- 5. SR 201/Tunnel Hill Varnell Rd. at Reed Rd.
- 6. SR 3/N. Bypass at Haig Mill Lake Rd.
- 7. SR 71/Cleveland Hwy. at Waring Rd.
- 8. SR 3/Chattanooga Rd at SR 201/Tunnel Hill Church St.
- 9. SR 3/Chattanooga Rd at Cottonwood Mill Rd.

MURRAY County

- 1. Murray SR 2/3rd Ave at SR 52 Alt/E Fort St
- 2. Murray SR 2/3rd Ave at Market St
- 3. Murray SR 61/Hill Street at Duvall Road

NOTE: These intersections require improvements because they are missing necessary pedestrian infrastructure for safe pedestrian crossings at the intersections.

0016529_Murray_ Bridge Replacement _SR 61 @ Perry Creek 6.3 Miles North of Crandall_ PE is underway_ ROW Authorization 6/15/2023 _ Scheduled to Let 9/15/2024_ No Detour PCE approved June 15, 2023_ 2nd Utility submission June 21, 2023- due 8/28/2023

0013095_ Whitfield_ Safety- Rail Road Warning Device_ Eber Road & Cove Road Ext: Inc 4 NS RR Locations

The project scope consists of constructing a new approximately 0.7 mile long two lane road extension of Cove Drive, and realigning approximately 400 feet of Eber Road adjacent to and east of the Eber Road crossing to improve Eber Road crossing geometry. The Cove Drive Road extension, constructed in order to close the Postelle Lane and Henry Owens Road crossings, would be located adjacent, parallel to and west of Norfolk Southern Railroad (NS) between Redwine Cove Road and Henry Owens Road. The project would improve crossing safety, pedestrian safety and provide alternate emergency services access in the event that a crossing is blocked by a train.

PE & ROW is underway and CST Let date is 7/2024. (No changes from last Month)

PI 0017234_Murray_ SR 225 @ PINHOOK CREEK_ This project is the replacement of the existing bridge on SR 225 at Pinhook Creek in Murray County. Concept development phase was completed in March 2023 determining an offsite detour bridge. On track to request PFPR (preliminary field plan review) in March 2024. Scheduled to let 2/15/2026, Offsite Detour_ Utility 1st submission June 1, 2023_ PIOH Kickoff June 29, 2023.

PI 0017233_ Murray/ Whitfield_ SR 2 @ Conasauga River & @ Conasauga River Overflow_ This project is the replacement of the existing bridges on SR 2 at the Conasauga River and at the Conasauga River Overflow in Murray/Whitfield counties. Concept development phase was completed in March 2023 determining an On-site Detour. On track to request PFPR (preliminary field plan review) in May 2024 Scheduled to let 3/15/2026_ Preliminary Bridge Layout submitted June 8, 2023_ Design Variance submitted July 27, 2023

PI 0017235_ Murray_ SR 225 @ Sumac Creek_ This project is the replacement of the existing bridge on SR 225 at Sumac Creek at Murray County. Concept development phase was completed in March 2023 determining an **On-site Detour**. Scheduled to let 3/15/2026

SUE accepted May 19, 2023_ 1st Utility submission July 7, 2023

PI 0017964_ Whitfield_ SR 286 @ CR 670/Dawnville Road_ This project will construct a single lane Roundabout at the intersection of SR 286 and Dawnville Rd. **Concept in development**_ PM submit the CR (7-12-2023)to DPS_ Management Concept Approval is the next milestone 9/18/2023_ PM request PFFR 7/17/2024 Scheduled to let 8-15-2026.

PI 0016528_ Murray_ SR 2/SR 61 @ Sumac Creek 1.6 miles North of Crandall_ This project replaces the existing bridge on SR2/SR 61 over Sumac Creek in Murray County. No detour< on track for ROW in 2025_ Risk: Developing alternative for watermain relocation. (No changes from last Month)

PI 0019062_ Murray_ SR 282/US 76 @ SR 61_ This project would construct a left turn lane on SR 282/US 78 @ SR 61 from US 411, in Murray County. The project type identified at programming is subject to further analysis. Not on schedule for baseline due to needing NTP that is anticipated October 2023. (No changes from last Month)

PI 0019190_ Murray _CR 256/HASSLERS MILL RD @ MILL CREEK 5.1 MI NE OF CHATSWORTH_ Bridge replacement_ NTP anticipated Summer 2024. (No changes from last Month)

Active Construction

M005955

SR 2 @ 2 LOCS & SR 52 @ 2 LOCS IN DISTRICT 6 - BRIDGE REHAB

The work involves overlay of the bridge deck, joint replacement, painting steel beams and bearings, epoxy injection and spall repair of the Superstructure and Substructures, armoring footings, painting piles, and jacketing piles.

Massana Construction INC is the Contractor

Completion Date is 6/30/2024_ Contractor is working now.

Began underside epoxy injection and patching. Began Deck Patching and pile encasement.

Presenter: City of Dalton

Discussion: • Market Street Corridor:

Design for Phase II in progress.

Right-of-Way for Phase I still in negotiation.

Presenter: MPO on behalf of Engineering Department

• The Whitfield County Board of Commissioners voted to construct a roundabout at the intersection of Houston Valley Road and Mt. Vernon Road. The project is in design

phase.

 The realignment of Dawnville Beaverdale Road and Beaverdale Road Intersection was completed by the Public Works Department. The New section is now open to the public. A new signalized intersection, to the north, is in design phase. **Presenter:** Greater Dalton Metropolitan Planning Organization

Discussion: • FY 2024-2027 Transportation Improvement Program

Two draft amendments will be brought before the Policy Committee to reflect updated funding amounts and codes for GDOT projects in the TIP. The PC will vote to

approve the final amendments.

III. New Business

2) Action Item: Amendments to the FY 2024-2027 Transportation Improvement Program Approved: Mayor Ken Gowin made a motion to approve the draft amendments. Mayor Tom Dickson seconded the motion. The amendments passed on a 7-0 vote.

IV. Adjournment

Jacob Bearden adjourned the meeting at 10:28 A.M.

Minutes submitted by: Jacob Bearden